

	Project Name	Project Description	Project Status	Project Anticipated Start	Project Anticipated Finish
A)	2017 Roadway Project	Ward/Wakefield/Gould(upper portion) 1,675 Linear Feet of Roadway. NJDOT Grant \$235,000	Project Substantial Completed waiting on NJDOT inspection and completion of punch list items	Started	November 2020
B)	2018 Roadway Project	Francis/Central/Overlook/Kirkwood/Westover Headwall Reconstruction 2,545 Linear Feet of Roadway. Westover Headwall Reconstruction. NJDOT Grant \$600,000	Project Awarded to Cifelli \$844,509.75 In Construction Phase. Westover Headwall Completed. Waiting to start tree removal (anticipated tree removal start date 11/1/2020). Concrete work to begin spring of 2021 with project ending summer 2021.	Started	Summer 2021
C)	2019 Roadway Project	Westover/Crane/Hillside/Harrison 4,245 Linear Feet of Roadway. NJDOT Grant \$675,000	Design Completed NJDOT for final review and approval. Will public bid as soon as NJDOT notification. Anticipated work Spring 2021 to Summer 2021 Cost Estimate \$982,052.23	Spring 2021	Summer 2021
D)	2020 Roadway Project	Birkendene/Leycraft/Lockwood/Thomas 4,625 Linear Feet of Roadway. NJDOT Grant \$580,000	Beckmeyer Engineering started field investigation work for plan design. Estimated NJDOT approval Spring/Summer 2021. Anticipated work Summer/Fall 2021 Cost Estimate \$1,045,699.59	Spring/Summer 2021	Fall 2021
E)	Water Project "A"	Water Main Installation on Prospect/ Highview/ Westville East/Birkendene/Thomas/Westville West	Project Awarded to Matina & Sons \$1,450,000 Project substantial completed except for paving of Westville Ave. Contractor waiting for Essex County go ahead to pave. These roads will receive final paving under the 2019 & 2020 Roadway Projects as well as the Morris County Co-op for partial paving of Prospect and Highview	Started	Winter 2020/Spring 2021 (County Dependand)
F)	Water Project "B"	Water Main Installation on Hatfield/Forest/Crane	Project Awarded to M.S.P. \$845,521.20 Held Pre-Construction Meeting. Construction to begin November 2020. Anticipated Pipe installation completion December 2020. These roads will receive final paving under this contract, the 2019 Roadway Project as well as the Morris County Co-op for partial paving of Hatfield, Forrest and Crane	Started	Winter 2020/Spring 2021 (County Dependand)
G)	Water Project "C"	Water Main Installation on Central/Welshman/Ella/Park Avenue	Project Awarded to Garcia \$707,196.85. Held Pre-Construction Meeting. Construction to begin November 2020. Anticipated Pipe installation completion December 2020. These roads will receive final paving under this contract as well as the Morris County Co-op for paving of Welshman, Ella and Park Avenue.	Started	Winter 2020/Spring 2021 (County Dependand)
H)	2020 Morris County Co-op Paving	Ryerson/Ravine/Ashland/Gould (Lincoln to Westville)	Morris County Co-op contractor Schifano Paving Held Pre-Construction Meeting. Anticipated work schedule: manhole and storm inlet rehabilitation work to start 10/28/2020, milling of roads 11/4/202, paving of roads 11/9/2020 to 11/13/2020	Started	Winter 2020