

| CALDWELL PROJECTS | | |
|--------------------------|---|--|
| | ROADWAY | Status |
| 1) | 2018 Roadway Improvement: Central Place, Francis Place and Kirkwood Place | 98% Completed |
| 2) | 2019 Roadway Improvement: Hillside Ave., Crane St. and Harrison St. | The Contractor will be given the Final Approved Tree Removal List. The Sanitary Sewer Repair work and the Concrete and Curbing will Start Directly After. Weather Dependent, Milling and Paving May Not Start Until Next Spring |
| 3) | 2020 Roadway Improvement: Lockwood Rd., Thomas St., Birkendene Rd. and Leaycraft Lane | Plans and Specifications are at NJDOT for Approval. Bidding of Project Directly After NJDOT Approval Notice. Estimated Work to Begin in Spring 2022. |
| 4) | 2020 Morris County CO-OP Roadway Program: Ravine Ave., Ryerson Ave., Ashland St. and Gould Pl. | Milling and Paving Completed, Waiting on Co-Op Line Stripper to Finish. Approximate Finish Two Weeks |
| 5) | 2021 Morris County CO-OP Roadway Program: Forrest Ave., Parts of Hatfield St., Espy Rd., Bowers Rd., Prospect St., and Highview Rd. | Co-Op Contractor Presently Resetting Manholes and Storm Inlets, Start of Milling is Planned for Friday 10/1 to Thursday 10/7. Paving to Start After with 7 Days Planned. The Contractor is Required to Work Around the Times for the Two Schools |
| 6) | 2021 Roadway Improvement: Grover Lane, Personnette St. and Orchard Sq. | Received NJDOT Grant Approval \$505,000, Preparing Proposal for Design and Bidding Documents. |
| | GENERAL | Status |
| 1) | CCC Office Area/Lower Club Area Selective Interior Demolition | Specification Finished, Final Architecture Review, Selecting Bid Dates, Public Advertisement in Two Weeks |
| 2) | CCC Roof Replacement | 95 % Completed. Fourth HVAC Unit Curb Must be Installed. |
| 3) | Provost Square Municipal Complex Modifications, Studies, Logistics and Estimate Services | Ongoing |
| 4) | Parking Deck Partial Demolition | Completed |
| 5) | 26 Small Avenue Demolition | Contractor Waiting on PSEG Cut-Off Notice for Demolition |
| 6) | Small Avenue Parking Facility | Preliminary Plans Completed, Final Drainage is in Design, Waiting on Survey to Complete |
| 7) | Provost Square Parking Deck – Partial Slab Replacement, New Generator Roof/Deck and Retaining Wall | Retaining Wall Design on Hold until Architectural Plans for CCC are Finalized |
| 8) | 14 Park Ave. Selective Interior Demolition | Specifications are Completed, Could not Find Contractor to Do Work Under the Bid Threshold, Therefore Project is Required for Public Bidding. Selecting Bid Dates. Bid Opening in October. |
| 9) | CCC HVAC Rooftop Units | Shop Drawings Have Been Approved. |
| 10) | CCC Pool HVAC Dehumidification Unit | Shop Drawings Have Been Approved. |
| | WATER | Status |
| 1A) | Water Projects "A": Prospect St., Highview Rd., Westville Ave. (East), Birkendene Rd., Thomas St., Westville (West) and Bowers Rd. | Completed Except Final Submittal to NJDEP |
| 1B) | Water Projects "B": Hatfield Ave., Forest Ave., Crane St. and Bloomfield Ave. | Bloomfield Ave. Milled and Paved, Approved Line Striping, Remainder of Project is Completed Except Final Submittal to NJDEP |
| 1C) | Water Projects "C": Central Ave., Welshman Ct., Ella Rd. and Park Ave. | Bloomfield Ave. Milled and Paved, Approved Line Striping, Remainder of Project is Completed Except Final Submittal to NJDEP |
| 1D) | Water Projects "D": Roseland Ave., Chestnut St., White Birch Terr., Seymore St. Extension and Oak Grove Rd. | Field Work is 90%, Plans are in Design, Require NJDEP Review Approval. Project Bid by End of 2021 |
| 1E) | Water Projects "E": Ravine Ave., Personnette St. and Westover Ave. | Field Work is 90%, Plans are in Design, Require NJDEP Review Approval. Project Bid by End of 2021 |