

Project Name		Project Discription			Project Status	
		Water Main Street Installation:	From	To	Water Status	Pavement Status
1)	Water Project "A" Awarded to Matina & Sons	Prospect St Highview Rd. Westville Ave. (East)	Academy Rd Prospect St Thomas St.	Westville Ave Highview Rd. (422 ft.) Westville Ave. (484 ft.)	Total Length of Pipe ~ 4,543 ft. New Hydrants 8 New Valves 34	Prospect - 2021 Co-op (Spring/Summer) Highview- 2021 Co-op (Spring/Summer) Westville East- Paving Completed
	\$1,450,000.00	Birkendene Rd. Thomas St.	Westville Ave. Westville Ave.	Lockwood Rd. Florence Pl.	All Water Main work has been completed	Birkendene - Paving Summer/Fall 2021 Thomas - Paving Summer/Fall 2021
	Final Cost of Project came in \$63,000 less than Bid Amount.	Westville (West) Bowers Rd.	Cherry Lane Knollwood Terr.	Birkendene Rd. Bowers Rd. (461ft.)	Replacement of 6-inch pipe with new 8-inch Water Main	Westville West- Paving Completed Bower Rd. - 2021 Co-op (Spring/Summer) partial pave or 2022 NJDOT Grant cycle full pave
						These roads will receive final paving under the NJDOT Roadway Projects, this project as well as the Morris County Co-op
2)	Water Project "B" Awarded to M.S.P. & Sons	Hatfield Ave. Forest Ave. Crane St.	Smull Ave. Bloomfield Ave. Erwin Pl.	Forrest Ave. West Caldwell Border Crane St. (311 ft.)	Total Length of Pipe ~ 3,855 ft. New Hydrants 7 New Valves 31	Hatfield Ave. - 2021 Co-op (Spring/Summer) Forest Ave. - 2021 Co-op (Spring/Summer) Crane St. - Paving Summer/Fall 2021
	\$875,521.20	Bloomfield Ave.	Forest Ave.	Bloomfld Ave (30 ft.)	99% of Water Main work has been completed. Only remaining water work is on Bloomfield Ave.	Bloomfield Ave. - Paving Spring 2021 included in this Project
					Replacement of 6-inch pipe with new 8-inch Water Main	These roads will receive final paving under the NJDOT Roadway Projects, this project as well as the Morris County Co-op
3)	Water Project "C" Awarded to Garcia & Sons	Central Ave. Welshman Ct. Ella Rd.	Wakefield Pl. Wakefield Pl. Wakefield Pl.	Miller St. Miller St. Park Ave.	Total Length of Pipe ~ 2,370 ft. New Hydrants 6 New Valves 19	Central Ave. - Paving Spring 2021 included in this Project Welshman Ct. - 2021 Co-op Ella Rd. - 2021 Co-op
	\$707,196.85	Park Ave.	Harding Rd.	Park Ave. (295 ft.)	Waiting on date from Contractor to return. Replacement of 6-inch pipe with new 8-inch Water Main	Park Ave. - 2021 Co-op These roads will receive final paving under this Project as well as the Morris County Co-op
4)	Water Project "D" This Project has not yet been designed. Design of Project "D" can proceed with the Approval from the Mayor and Council.	Roseland Ave. Chestnut St. Whitebirch Terr. Oak Grove Rd. Seymore St./Beakman Hill Rd. Extension	Oak Grove Rd. Oak Grove Rd. Oak Grove Rd. Roseland Ave. Seymore St.	Essex Fells Border Terminus (422 ft.) Park Lane (400 ft.) Argyle Rd. Into Caldwell College Beakman Hill Rd. (50 ft.)	Total Length of Pipe ~ 4,080 ft. New Hydrants ~ 12 New Valves (?)	Roseland Ave. - included in the Project Chestnut St. - Co-op Whitebirch Terr. - Co-op Oak Grove Rd. - Co-op Seymore St./Beakman Hill Rd. Extension - Co-op
	\$1,200,000.00 (Preliminary Construction Estimate**)				Replacement of 6-inch pipe with new 8-inch Water Mains	These roads will receive final paving under this Project as well as the Morris County Co-op
	**Cost is extrapolated from the "Hydraulic Evaluation of Water distribution System for Fire Protection" prepared by Crew Engineers, Inc., dated November 6, 2017					
5)	Water Project "E" This Project has not yet been designed. Design of Project "D" can proceed with the Approval from the Mayor and Council.	Ravine Ave. Personnette St. Westover Ave.	Central Ave. Kirkwood Pl. Bloomfield Ave.	Francis Pl. Orchard Sq. Ravine Ave.	Total Length of Pipe ~ 1,650 ft. New Hydrants 10 (Max) New Valves (?)	Ravine Ave. - Co-op Personnette St.- 2021Fall/Spring 2022 Westover Ave.- Co-op
	\$650,000.00 (Preliminary Construction Estimate**)				Replacement of 6-inch pipe with new 8-inch Water Main	These roads will receive final paving under the NJDOT Roadway Projects as well as the Morris County Co-op
	**Cost is extrapolated from the "Hydraulic Evaluation of Water distribution System for Fire Protection" prepared by Crew Engineers, Inc., dated November 6, 2017					